

**CIP 646 STREET REHABILITATION PROJECT
PROJECT SCHEDULE**

August 17, 2015

WORK DESCRIPTION	START	FINISH	COMMENTS
Request for USA, concrete ramps layouts and preparation work	8/5/2015	8/7/2015	No Impact.
Concrete ramps - Sailfish Is., Bowfin St., Cod St., Sunfish Ct.	8/10/2015	8/21/2015	Some sidewalks and driveways may be closed. Noise and dust. Limited parking restrictions. Minor traffic delays.
- Surfperch St., Flyingfish St.	8/17/2015	8/21/2015	
- Teal St., Windjammer Cir.	8/19/2015	8/21/2015	
Sidewalk, Curb and gutter	8/19/2015	8/24/2015	
Grind the existing asphalt concrete: Sailfish Is., Bowfin St. Cod St., Sunfish Ct., Surfperch St., Teal St.	8/24/2015	8/26/2015	Parking restrictions, noise, dust, minor traffic delays.
Asphalt concrete overlay: Sailfish Is., Bowfin St. Cod St., Sunfish Ct., Surfperch St., Teal St.	8/26/2015	8/28/2015	Noise, traffic delays. One lane of the street will be closed. Parking restrictions. Might not have access to your driveway.
Grind the existing asphalt concrete: Windjammer Cir., Flyingfish St.	8/31/2015	9/4/2015	Parking restrictions, noise, dust, minor traffic delays.
Asphalt concrete overlay: Windjammer Cir., Flyingfish St.	8/31/2015	9/4/2015	Noise, traffic delays. One lane of the street will be closed. Parking restrictions. Might not have access to your driveway.
Adjust Utility boxes	8/31/2015	9/11/2015	Noise, minor traffic delays.
Striping	9/11/2015	9/14/2015	Minor traffic impact.

- Please note that Construction Schedule may change due to weather conditions, mechanical malfunctions, and other unforeseen conditions.
- Detour and closure signs will be posted in advance of doing the work.