


WERDER AND DESTINATION PARKS

May 7, 2014

Werder Park




FOSTER CITY PARKS & RECREATION MEETING

May 7, 2014

- Project History
- Status Report
- Refinements
- Schedule

Destination Park



WERDER AND DESTINATION PARKS

May 7, 2014

Input Received

- Parks & Recreation - February 6th 2013
- Parks & Recreation - April 3rd 2013
- City Council – October 21st, 2013
- City Council – February 3rd, 2014

Suggested Concepts:

- Quiet seating area
- Re-open restroom at Werder Park
- Restroom at Destination Park
- Drinking fountains/bottle filler
- Passive uses
- Open space feel
- Naturalistic style
- Picnic areas
- Stay clear of native habitat areas
- Add new sidewalk/remove fencing
- Mobile concessions at Werder Park (Food truck, bike rental)
- Lighting-will have security and street lighting only-open 7am to dusk
- Small parking lot at Werder Park

COMMUNITY INPUT



City of Foster City

WERDER AND DESTINATION PARKS

May 7, 2014



WERDER PARK

Concept Plan: Presented to Council February 3, 2014



City of Foster City

Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



WERDER PARK
Where We Are Today




City of Foster City

Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



— Existing 6'-0" chain-link fence to be removed

WERDER PARK Fence Removal Plan




City of Foster City

Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



WERDER PARK Fence Replacement Plan



City of Foster City

Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



DESTINATION PARK

Concept Plan: Presented to Council on February 3, 2014

WERDER AND DESTINATION PARKS

May 7, 2014



DESTINATION PARK
Where We Are Today



City of Foster City

 Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



Pride of Madeira



Coastal Gem Grevillea



Saffron Buckwheat



California Lilac



Deer Grass



Bottlebrush



Bee's Bliss Salvia



Sea Lavender



Coffeeberry



Coast Rosemary



Green Lavender Cotton



Rockrose

Groundcover & Shrubs

- Appropriate for seacoast conditions
- Salinity tolerance
- Native or adapted plants
- Low water use

PLANT PALETTE

WERDER AND DESTINATION PARKS

May 7, 2014



Catalina Ironwood



African Sumac



Marina Strawberry Tree



New Zealand Christmas Tree



Australian Tea Tree

Trees

- Appropriate for seacoast conditions
- Salinity tolerance
- Low water use

PLANT PALETTE




City of Foster City



WERDER AND DESTINATION PARKS

May 7, 2014




- Decomposed granite pavement
- Concrete pavement
- Recycled plastic
- Natural, muted colors

MATERIALS & SITE FURNISHINGS



City of Foster City



WERDER AND DESTINATION PARKS

May 7, 2014



Destination Park Theme



Werder Park Theme

Public Art

- The inclusion of public art in the project is being pursued by city staff
- Sculptures will tie into similar pieces at Leo Ryan Memorial Park and throughout Foster City

Art Theme

- DESTINATION PARK: Public Art will reference surrounding Bay wildlife and prevalent bird species
- WERDER PARK: Public art will tie into intended use of the park as an enhanced cyclist and pedestrian access point to the Bay Trail



Sculpture Examples from Leo Ryan Memorial Park



PUBLIC ART




City of Foster City

 Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014



1 FLOOR PLAN
3/16" = 1'-0"



2 FRONT ELEVATION
3/16" = 1'-0"



PERSPECTIVE
ARTIST IMPRESSION - FINISHES ARE SUBJECT TO CHANGE


Materials

- Standing seam metal roof
- CMU split block finish
- Color Scheme: natural, muted colors

WERDER PARK Restroom Floorplan



City of Foster City




WERDER AND DESTINATION PARKS


May 7, 2014



② FRONT ELEVATION
3/16" = 1'-0"



③ LEFT SIDE ELEVATION
3/16" = 1'-0"



① FLOOR PLAN
3/16" = 1'-0"



PERSPECTIVE
ARTIST IMPRESSION - FINISHES ARE SUBJECT TO CHANGE

Materials

- Standing seam metal roof
- Board & Batten Siding
- Color Scheme: natural, muted colors

DESTINATION PARK Restroom Floorplan



WERDER AND DESTINATION PARKS

May 7, 2014




Similar in size to restroom at Foster City Dog Park

DESTINATION PARK Restroom Location




City of Foster City



WERDER AND DESTINATION PARKS

May 7, 2014



DESTINATION PARK
Restroom Location



City of Foster City

 Callander Associates
Landscape Architecture, Inc.

WERDER AND DESTINATION PARKS

May 7, 2014

Project Schedule							Werder and Destination Parks				
May 7, 2014							City of Foster City				
ID	Task Name	Duration	Start	Finish	Predecessors	1st Quarter		2nd Quarter		3rd Quarter	
						1/19	3/9	4/27	6/15	8/3	
1											
2	CC approval to negotiate an agreement	0 days	Mon 10/21/13	Mon 10/21/13							
3	Negotiation	10 days	Mon 10/21/13	Fri 11/1/13	2						
4	Authorization to Proceed	0 days	Mon 11/18/13	Mon 11/18/13	3						
5											
6	1.0 Project Initiation, Site Investigation	81 days	Mon 11/18/13	Mon 3/10/14							
13											
14	2.0 Environmental Review and Permitting Support	90 days	Mon 11/18/13	Fri 3/21/14							
16											
17	3.0a Design Refinement	10 days	Tue 1/14/14	Mon 1/27/14							
20											
21	3.0 Construction Documents	97 days	Thu 1/30/14	Mon 6/16/14							
22	3.01 Design Development - 50% submittal	30 days	Thu 1/30/14	Wed 3/12/14	19						
23	3.02 Council Meeting	0 days	Mon 3/24/14	Mon 3/24/14	19						
24	3.03 Foster City Staff Review of 50% submittal	10 days	Thu 3/13/14	Wed 3/26/14	22						
25	3.04 Parks & Recreation Meeting	0 days	Wed 5/7/14	Wed 5/7/14							
26	3.05 Construction Documents - 95% Submittal	39 days	Thu 3/27/14	Tue 5/20/14	24						
27	3.06 Foster City Staff City Review of 95% Submittal	3 days	Wed 5/21/14	Fri 5/23/14	26						
28	3.07 Construction Documents - Bid Submittal	5 days	Mon 5/26/14	Fri 5/30/14	27						
29	3.08 Council Meeting	0 days	Mon 6/16/14	Mon 6/16/14	28						
30											
31	4.0 Bidding and Construction Assistance	190 days	Mon 6/16/14	Fri 3/6/15							
32	4.01 Pre-Construction Phase	45 days	Mon 6/16/14	Fri 8/15/14	29						
33	4.02 Construction Phase	120 days	Mon 8/18/14	Fri 1/30/15	32						
34	4.03 Post Construction Phase	25 days	Mon 2/2/15	Fri 3/6/15	33						

PROJECT SCHEDULE



WERDER AND DESTINATION PARKS

May 7, 2014

