

**CIP 639 RESIDENTIAL STREET RESURFACING AND REPAIR PROJECT
PROJECT SCHEDULE**

October 6, 2014

WORK DESCRIPTION	START	FINISH	COMMENTS
Request for USA, concrete ramps layouts and preparation work	8/26/2014	8/29/2014	Completed
Concrete ramps and sidewalk work	9/2/2014	9/19/2014	Completed
Grind the existing asphalt concrete			Parking restrictions, noise, dust, minor traffic delays.
Harvester Dr. - Balclutha Dr. to Matsonia Dr.	9/30/2014	10/1/2014	Completed
Matsonia Dr. - Harvester Dr. to Balclutha Dr.	9/30/2014	10/1/2014	Completed
Lurline Dr. - Bounty Dr. to Comet Dr.	10/1/2014	10/2/2014	Completed
Comet Dr. - Lurline Dr. to Shooting Star Isle	10/2/2014	10/2/2014	Completed
Shad Ct.	10/2/2014	10/3/2014	Completed
Widgeon St.	10/6/2014	10/6/2014	
Melbourne St.	10/6/2014	10/7/2014	
Taurus Dr.	10/7/2014	10/8/2014	
Asphalt concrete overlay			Noise, traffic delays. One lane of the street will be closed. Parking restrictions. Might not have access to your driveway.
Harvester Dr. - Balclutha Dr. to Matsonia Dr.	10/3/2014	10/3/2014	Completed
Matsonia Dr. - Harvester Dr. to Balclutha Dr.	10/3/2014	10/3/2014	Completed
Lurline Dr. - Bounty Dr. to Comet Dr.	10/6/2014	10/6/2014	
Comet Dr. - Lurline Dr. to Shooting Star Isle	10/6/2014	10/6/2014	
Shad Ct.	10/7/2014	10/7/2014	
Widgeon St.	10/7/2014	10/8/2014	
Melbourne St.	10/8/2014	10/9/2014	
Taurus Dr.	10/9/2014	10/10/2014	
Adjust Utility boxes	10/2/2014	10/17/2014	Noise, minor traffic delays.
Striping	10/8/2014	10/23/2014	Minor traffic impact.

- Please note that Construction Schedule may change due to weather conditions, mechanical malfunctions, and other unforeseen conditions.

- Detour and closure signs will be posted in advance of doing the work.